BRHAT BANGALORE MAHANAGARA PALIKE

INSPECTION REPORT

Sl No	Decription	Details	Remarks
1	Name of Work	Providing Energy Saving Street light system with timer control to High Mast/Tubular Pole as a pilot project at Ward no-05	
2	Estimate Cost	2.00 Lakhs	
3	Administrative Approved No and Date	BBMP/JC/YZ/AA/428/12-13, Date. 25.08.2012	
4	Technical sanction No. and Date	BBMP/EE/ELE/YZ/TS/40/12-13, Date. 25.08.2012	
5	Job Code No. and P Code No.	005-12-000057	
6	Tender Direct Entrested to KRIDL	Not Applicable	
7	if Tender, Tender Notification No. Date and Publication in daily news Paper	EE/ELE/YZ/TN/GN/04/12-13, Dt: 28.08.2012 Kannadaprabha e-Tender	
8	Tender Approved Details	Not Applicable	
9	Work Order No and Date	EE/ELE/YZ/WO/23/12-13, Dt: 10.12.2012	
10	Stipulation time of Completion	60 Days	
11	Actiual Date of Commencement		
12	Actiual Date of Completion		

Executive Engineer
Electrical Division
Yelahanka Zone BBMP
Byatarayanapura, Bangalore-92

13	Delay if any	Nil	
14	Reson for Delay	Nil	
15	Payment made till date.	Nil	
16	Status of Work	Completed	
17	Photograph verfied	Enclosed	
18	Date of Inspection	15-12-2015	
19	MB No. and Page No.	MB No. 1205/10-11 Page No. 120492 -120495	
20	BR No. and Date	99/13-14, 30-01-2014	
21	Section officer	Sri P Jnaneshvar A.E	
22	Sub Division Office	Sri P Jnaneshvar A.E	
23	Observation		
a	Work Quality	Satisfactory	
b	Comments	Work completed as per MB	

Executive Engineer
Electrical Division
Yelahanka Zone BBMP
Byatarayanapura, Bangalore-92

D&M